# BRUHAT BANGALORE MAHANAGRA PALIKE

## FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

| | | |
|---|---|---|
| 1 | Name of Work | Package No.04 Improvements to roads and drains in Bhadrappa Layout and Surrounding area in Ward No.08 |
| 2 | Estimate cost / Amount | Rs.100.00 Lakhs |
| 3 | Name of Contractor | M/s Srinivasa Constructions |
| 4 | Amount of Contract | Rs.94,10,874,.08 |
| 5 | Agreement No | 116/2018-19 |
| 6 | No. and date under which the work order has been issued | 116/2018-19 Dated: 08-03-2019 |
| 7 | Time limit originally fixed for completion | 06 Months |
| 8 | Date of application by the contractor for granting extension | 7/9/2019 |
| 9 | Date of receipt of application in the sub-division office | 7/9/2019 |
| 10 | Extension granted if any: | |
| | 1. From | 7/9/2019 |
| | 2. To | 28/2/2020 |
| 11 | Work carriedout by the contractor during the original period stipulated in contract | 100% of the work completed |
| 12 | Work carriedout during the first period of extension | Completed |
| 13 | Work carriedout during and extension | Actual BOQ Quantity |
| 14 | Time now applied for | 06 months |

| | | |
|---|---|---|
| 15 | Date of recommending time limit applied | 28/2/2020 |
| 16 | Whether the original application of contractor is enclosed | No |
| 17 | Balance work remaining to be done. | Nil |
| 18 | Probable time required for completion of remaining work | |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | Nil |
| 20 | Whether the notice as per clause has been issued | No |
| 21 | Report of Asst Executive Engineer | Traffic Clearence delayed from Traffic Police Department, hence recommended for time extension without penality |
| 22 | Recommendation of Executive Engineer | As Proposed by AE & AEE |

Assistant / Junior Engineer
Project Sub Division, BBMP

28/2/2020
Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP 28/2/2020

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ